

Door Operation



Use this checklist to confirm that the installation is complete and compliant with quality and safety standards. Mark each item once verified.

	Door opens, closes, and latches smoothly without obstruction.
	Vertical and horizontal alignment confirmed; no hinge binding present.
Frame & Jambs	
	Frame is plumb, level, and securely fastened.
	All screws, hinge screws, and grub screws are properly tightened.
	Adjustable jambs are correctly positioned and locked in place.
Glass Installation	
	Glass panel is seated on setting blocks and properly centered.
	Shims are correctly placed, with no visible stress points on the glass.
	Perimeter sealant is continuous, fully adhered, and free of voids or gaps.
	Glazing stops or retainers are reinstalled and fully engaged.
	Door operates without glass-to-frame contact.
Weatherproofing	
	All weather seals are installed and provide continuous perimeter contact.
	Sealant lines are uniform, smooth, and properly tooled for a watertight finish.
Hardware & Fasteners	
	Handle, lock, and latch function correctly.
	All fasteners are secure and there are no loose components.
Finish & Cleanliness	
	Glass panel is clean, free of adhesive residue or fingerprints.
	Frame surface is clean and undamaged.
	Work area is free of tools, debris, and installation materials.